

Pascua Yaqui Tribe – Guadalupe Health Center

Lockout/Tagout (LOTO) Program Manual – Part II: Procedures & Forms

Rev 1 – Final 2025 (Print-First)

Prepared for: Pascua Yaqui Tribe – Guadalupe Health Center

Prepared by: Dovar Flores Jr.

Date: 2025-10-28

A. Equipment LOTO Register (Site-Specific)

This register aligns with your uploaded Part II isolation sheets and closeout verification data. Populate or confirm panel/circuit identifiers from the Eaton acceptance reports and as-built schedules.

Equipment ID	Equipment Name	Location/ Room	Isolation Device	Panel/ Breaker	Secondary Energy	Notes
SWGR-MAIN	Main Switchgear	Electrical Room	Main Disconnect (Lock Hasp)	SWGR-MAIN / MCB	N/A	Verify absence of voltage (A/B/C)
MCC-1	Motor Control Center	Electrical Room	Feeder CB to MCC-1 (Lock Hasp)	MCC-1 / Feeder	Mechanical	Bleed residual energy
CRL-1	Lighting/ Power Panel	Electrical Room	Feeder to CRL-1	CRL-1 / MCB	N/A	Use red-tag protocol
ATS-1	Automatic Transfer Switch	Electrical Room	ATS Lockout Provision	GEN Panel Feeder	Stored energy	Disable auto-start
AHU-1	Air Handling Unit #1	Roof	Local Disconnect + Panel Breaker	Bucket TBD (VFD input)	Mechanical	Lock fan belt drive

B. System Verification Summary (from Closeout & Certifications)

System	Voltage	Bus/Frame	Room	Certification Ref	Notes
CRL Panels (1–4)	208/120 V	225 A	Electrical Room	Eaton Field Acceptance 05/07/2024	OK; Interlocks acceptable
NH1 (SEC-2)	480/277 V	400 A	Electrical Room	Eaton Field Acceptance 05/07/2024	Powered cables not landed yet

NL Panels (1–3)	208/120 V	225 A	Electrical Room	Eaton Field Acceptance 05/07/2024	OK; Clearances acceptable
MCC-1	480 V	—	Electrical Room	As-built / O&M	Feeder CB lock hasp
SWGR-MAIN	480 V	—	Electrical Room	As-built / O&M	Main disconnect lock provision

C. Forms & Templates

C.1 LOTO Authorization Form

Field	Value	Field	Value
Work Order / Permit #		Supervisor	
Equipment ID		Panel/Breaker	
Location/Room		Secondary Energy	
Energy Types		Verification Method	
Isolation Points		PPE Required	
Authorized Employees		Affected Employees Notified	
Date/Time Applied		Date/Time Removed	

C.2 Energy Control Worksheet

Step	Action	By	Time	Initials
1	Preparation & Notification			
2	Shutdown via Normal Controls			
3	Isolation at Disconnects/ Valves			
4	Apply Locks/ Tags (one lock per person per device)			
5	Release Stored/ Residual Energy			
6	Verify Zero Energy (test instruments)			

7	Restore to Service (clear tools/ personnel, notify)			
---	---	--	--	--

C.3 Group Lockout Roster

Employee Name	Company	Lock #	Key Retained By	Signature

C.4 Lock/Tag Inspection Log

Date	Device ID	Condition OK?	Remarks	Inspector	Signature

C.5 Training Verification Record

Employee Name	Role	Date	Type (Initial/ Annual/ Retrain)	Trainer	Signature

D. Notes & References

This Part II consolidates your existing isolation pages and provides standardized forms. Cross-reference against the uploaded O&M closeout packages and Eaton acceptance reports. Attach or append the detailed equipment sheets from your PDF as needed for each asset.